

The School Board of Orange County, Florida

Boone High School – On-Site Replacement Project (Replacement of Gymnasium)



Carr, Riggs & Ingram, LLC 1031 West Morse Boulevard Suite 200 Winter Park, FL 32789

407.644.7455 407.628.5277 (fax) CRIcpa.com

## INDEPENDENT ACCOUNTANTS' REPORT ON APPLYING AGREED-UPON PROCEDURES

Boone High School – On-Site Replacement Project (Replacement of Gymnasium)

The School Board of Orange County, Florida Orlando, Florida

We have performed the procedures enumerated below on the final construction costs and the adjusted guaranteed maximum price of the Boone High School – On-Site Replacement Project (Replacement of Gymnasium) (the "Project"), as provided by Williams Company Building Division, Inc. (the "Construction Manager").

The School Board of Orange County, Florida ("OCPS" or the "District") has agreed to and acknowledged that the procedures performed are appropriate to meet the intended purpose to assist in determining the final construction costs and the adjusted guaranteed maximum price of the Project, as provided by the Construction Manager. This report may not be suitable for any other purpose. The procedures performed may not address all the items of interest to a user of this report and may not meet the needs of all users of this report and, as such, users are responsible for determining whether the procedures performed are appropriate for their purposes.

The procedures and associated findings are as follows:

	PROCEDURES		RESULTS
1.	Inspect a copy of the Standard Management Contract (the "Agreement"), dated March 23, 2018, between OCPS and the Construction Manager, and the Amendment 1, dated July 22, 2019 (collectively referred to as the "contract documents"), relative to the construction of the Project.	0	The contract documents were inspected by Carr, Riggs & Ingram, LLC ("CRI") without exception.
2.	Inquire of OCPS and the Construction Manager as to whether there are any disputed provisions between the two parties, relative to the contract documents or the Project's costs as provided in 4. below, or if there are any other unresolved disputes.	0	The Construction Manager and OCPS stated there were no disputed provisions between the two parties, relative to the contract documents or the Project's cost. There are no unresolved disputes on the Project.

	PROCEDURES		RESULTS
3.	Inquire of the Construction Manager as to whether there are any disputes between the Construction Manager and its subcontractors.		The Construction Manager stated there are no disputes with any of its subcontractors.
4.	Obtain from the Construction Manager, a copy of the final job cost detail, dated July 23, 2021 (the "final job cost detail").		Obtained the final job cost detail without exception.
5.	Obtain from the Construction Manager and OCPS, a copy of the final payment application request issued to OCPS, dated March 31, 2021("final pay application").		Obtained the final pay application without exception.
6.	Obtain from the Construction Manager a reconciliation between the final job cost detail and the final pay application.	r a	Obtained the Construction Manager's reconciliation between the final job cost detail and the final pay application without exception.
7.	From the final job cost detail, select all subcontractors with total costs in excess of \$50,000 ("selected subcontractors") and perform the following:	j	Selected all 18 subcontractors from the final job cost detail with subcontract value in excess of \$50,000.
	a. Obtain the subcontract and related change orders, executed between the selected subcontractors and the Construction Manager. Compare the total amount recorded in the final job cost detail to the original subcontract amount plus the related change orders.	1 5 6 (	Obtained the subcontract agreements and the related change orders, and totaled the original subcontract amount, plus change orders, for each of the selected subcontractors. Compared these amounts to the amounts recorded in the final job cost detail for all selected subcontractors without exception.
	b. Obtain the labor and material pricing estimates, vendor invoices, subcontractor markups, or other appropriate documentation ("supporting documentation") for the subcontractor change orders in 7.a. above. Compare the change order amounts to the supporting documentation.	\$ 6 6 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7	Obtained supporting documentation for the subcontractor change orders without exception. Compared the change order amounts to the supporting documentation with the following exception: A subcontractor charged labor rates in excess of the rates stated in their subcontract agreement, resulting in a reduction to the adjusted final job costs in the amount of \$341, as reported in Exhibit A.
	c. Obtain from the Construction Manager, the final lien releases or individual payment lien releases totaling the final subcontract value submitted by the selected subcontractor to the Construction Manager, or a sample of cancelled checks (at least 30) for payments made by the Construction Manager to the selected subcontractor ("payment documentation"). Compare the final subcontract amount to the final job cost detail to the payment documentation.	c f	Obtained payment documentation and compared the payment documentation to the final subcontract amount and final job cost detail without exception.

PROCEDURES	RESULTS
d. Obtain a listing of owner direct purchases ("ODP") from the District related to each subcontract selected. Compare the ODP amounts to the sum of the deductive ODP change orders, per the selected subcontractor.	d. Obtained the listing of ODPs from the District and compared the amount to the sum of the net deductive ODP change orders for each of the selected subcontractors without exception.
8. If there are reimbursable labor charges included in the final job cost detail, from the total number of Construction Manager employee payroll transactions listed in the final job cost detail, haphazardly select a sample of at least 15 Construction Manager payroll transactions. Each sampled payroll transaction will be for a specific, identified time period of the Project.	There were no reimbursable labor transactions identified in the final job cost detail.
9. From the final job cost detail, select any non-subcontractor line items that exceed \$50,000.	<ul> <li>There were no non-subcontractor line items that exceeded \$50,000 in the final job cost detail.</li> </ul>
10. From the final job cost detail, select amounts for payment and performance bond costs, worker's compensation, and builder's risk insurance (as applicable) and perform the following:	<ul> <li>Selected payment and performance bond and the corresponding bond credit from the final job cost detail. Additionally, selected the charge for workers' compensation. There were no charges for builder's risk insurance included in the final job cost detail.</li> </ul>
a. Obtain a copy of or access to the original invoices and a copy of the cancelled check or other proof of payment paid directly to a third party. Compare the documentation obtained to the amounts recorded in the final job cost detail.	a. Obtained the invoices from the Construction Manager's insurance agent, and cancelled checks, for the payment and performance bond, the bond credit, and the worker's compensation, and compared the amounts to the final job cost detail without exception.  CRI requested documentation regarding modifiers and discounts relative to the worker's compensation charges for the Project. However, the Construction Manager responded that they have provided the only documentation they have regarding such costs, which is invoices from their insurance agent.
11. From the final job cost detail, select amounts for general liability insurance and perform the following:	<ul> <li>Selected all general liability insurance charges from the final job cost detail.</li> </ul>
a. Obtain original invoices and a copy of the cancelled check or other proof of payment paid directly to a third party. Compare the documentation obtained to the amounts recorded in the final job cost detail.	a. Obtained the invoices from the Construction Manager's insurance broker and cancelled checks for the general liability insurance and compared the amounts to the final job cost detail without exception.

PROCEDURES	DECLUTE
12. Inquire of the Construction Manager to determine if there are any expenditures, in the final job cost detail, to entities related by common ownership or management to the Construction Manager.	o Inquired of the Construction Manager regarding expenditures in the final job cost detail to entities related by common ownership or management to the Construction Manager. The Construction Manager replied that there were none.
13. From the final job cost detail, haphazardly select at least five transactions determined to be the Construction Manager's internal charges to the Project, and perform the following:	<ul> <li>Selected two cellphones, two cameras, two software charges and one rented equipment insurance charge in the final job cost detail.</li> </ul>
a. Obtain vendor invoices and Construction Manager calculations for internal charge rates.	<ul> <li>a. Obtained the following for the transactions selected above without exception: <ul> <li>The PR Time Card Entry List relative to each of the cell phone selections indicating that the employee was provided an allowance of \$125 per month for their cell phone as part of their compensation.</li> <li>An invoice from Truelook and the allocation calculation for the camera charges.</li> <li>An invoice and the allocation calculation for the software charges.</li> </ul> </li> <li>CRI did not receive supporting documentation for the rental equipment insurance charges, as the Construction Manager agreed to remove these costs from the final job cost detail, resulting in an adjustment in the amount of</li> </ul>
b. Compare the internal charge rates recorded in the final job cost detail to the supporting documentation obtained in 13.a. above.	<ul> <li>\$2,519, as reported in Exhibit A.</li> <li>b. Compared the internal charges in the final job cost detail for the cell phone, camera, and the software charges selected to the supporting documentation in 13.a. without exception. As noted above, the rental equipment insurance charges were removed from the final job cost detail.</li> </ul>
14. Obtain the Project's Notice to Proceed ("NTP") from OCPS and inspect the dates of the charges in the final job cost detail for recorded costs with dates prior to the date on the NTP.	<ul> <li>Obtained the NTP and inspected the dates of the charges in the final job cost detail for costs recorded prior to the date on the NTP. There were 3 charges prior to the date of the NTP; however, all were proper charges to the Project.</li> </ul>

PROCEDURES	RESULTS
15. Inquire of the Construction Manager to determine whether they are using a subcontractor default insurance program ("subguard") for subcontractor bonding requirements. If so, perform the following:	<ul> <li>The Construction Manager used a subcontractor default insurance program on this Project.</li> </ul>
a. Inspect the final job cost detail, as well as, subcontracts and change order line items for the selected subcontractors noted in 7. above, for line items described as subcontractor bond costs.	a. Inspected the final job cost detail, as well as the subcontract agreements and change orders for all of the selected subcontractors. Provisions in the subcontract agreements stated bonds will not be included in the subcontractors' costs. Additionally, no subcontractor bond costs were identified in the change orders or the final job cost detail.
b. Obtain an invoice and cancelled checks for the subguard charges found in the final job cost detail, if paid to a third party.	b. Obtained invoices from the Construction Manager's insurance agent and cancelled checks for the subguard charges found in the final job cost detail without exception. The subguard rate was agreed to the Subguard Program Summary for Williams Company from Cove Programs Insurance, the insurance company.  Additionally, CRI obtained the "Subcontractor Default Policy" with Cove Programs Insurance, including the Subguard Program Summary, evidencing the subguard rate, with 60% of the rate being for "Program Retention Aggregate Rate" and 40% being for the fixed premium. CRI compared the invoices and cancelled checks to the amount in the final job cost detail without exception.
c. If there is a self-insured portion of the premium, inquire regarding the calculation methodology for the self-insured portion of the premium. Obtain third party invoices or documentation for the calculation of the self-insured portion of the premium. Specifically inquire if that portion of the premium is based on actuarial calculations. If so, obtain the actuarial report supporting the calculation.	c. Obtained the Subcontractor Default Policy from the Construction Manager, which included a "Self Insured Retention" ("SIR") of \$500,000 and a co-pay of 10% of each loss in excess of the SIR. The Construction Manager stated that none of the premiums paid for this coverage represent self-insurance.  Per further inquiry of the Construction Manager, the Construction Manager stated the premium paid for subcontractor default insurance does not provide funding for a reserve for the SIR and the co-pay, which are fully the financial responsibility of the Construction Manager and, therefore, are not reimbursable to the Construction Manager through a loss reserve or from an insurer.

PROCEDURES	RESULTS
d. Recalculate the subguard charges by using the rate obtained in 15.b. and applying that rate to the final subcontract value plus ODPs for subcontractors included under the subcontractor default program and compare the recalculation to the charges in the final job cost detail.	d. Recalculated the subcontract values plus ODPs times the subguard rate and compared the result with the charges in the final job cost detail. The amounts agreed without exception.
e. Obtain written representation that the subcontractors on the Project, enrolled in subguard, have not included bond costs in their payment applications.	Construction Manager that subcontractors
16. Obtain all signed and executed change order between OCPS and the Construction Manage for the duration of the Project.	
17. Obtain from OCPS, a log of the ODPs plus sale tax savings for the Project and perform the following:	_
<ul> <li>a. Recalculate the ODP percentage, using the log obtained above, by taking the actual ODPs spent on the Project and comparing them to the original contract value (including ODPs) plus or minus any change orders (not including ODP change orders).</li> </ul>	owner direct purchases plus sales tax savings, per the ODP log, as a percentage of the original contract value (including ODPs) plus or
b. If the above recalculated percentage in below 25% (as per section 20.3 of the General Conditions to the Agreement) inquire of the District regarding whether it was determined the Construction Manager failed to obtain any tax saving that could have been achieved. If so inquire if the District will seek to recove the amount of any such missed tax saving from the Construction Manager.	the Construction Manager achieved the goal of at least 25%; therefore, inquiry of the District was not necessary.
18. Compare the ODP log plus sales tax saving amount obtained in 17. above, to the total signed and executed change order amount obtained in 16. above relative to ODPs.	the ODP log to the total signed and executed

PROCEDURES	RESULTS
19. Utilizing the not-to-exceed general requirements detail from the contract documents in 1. above, compare to the general requirements charges noted in the final job cost detail.	o Compared the not-to-exceed general requirements per the contract documents with the actual general requirements charges noted in the final job cost detail without exception. The Construction Manager did not overspend the not-to-exceed amount for general requirements. However, the Construction Manager overspent the not-to-exceed amount for small tools by \$110 and for temporary toilets by \$3,747, as reported in Exhibit A.
<ul> <li>20. Recalculate the adjusted guaranteed maximum price ("GMP") as follows:</li> <li>a. Obtain the original GMP amount, including any fixed or percentage-based Construction Manager fees or lump sums from the contract documents noted in 1. above.</li> </ul>	a. Obtained the original GMP amount without exception.
b. Add the original GMP amount (from 1. above) plus additive change orders and minus deductive change orders from 16. above to get the "adjusted guaranteed maximum price".	b. The net amount of change orders was deducted from the original GMP amount and is reported in Exhibit A as the adjusted guaranteed maximum price.
21. Obtain the final contract value, per the final pay application (noted in 5. above) and compare it to the adjusted GMP amount recalculated in 20.b. above.	<ul> <li>Compared the adjusted guaranteed maximum price to the final contract value, per the final pay application, without exception.</li> </ul>
22. Recalculate the final construction costs as follows:  a. Starting with the final job cost detail, adjust for any reductions identified in the application of the above procedures (i.e. subcontractor markup differences, non-reimbursable items, repair/rework items, etc., as applicable) to reach the "adjusted final job costs".	a. The results of performing this procedure are reported in Exhibit A as adjusted final job costs.
b. Utilizing the adjusted final job costs, add any fixed fees or lump sum amounts to reach the "final construction costs".	b. The results of performing this procedure are reported in Exhibit A as final construction costs.
c. Compare the adjusted GMP amount calculated in 20.b. above to the final construction costs amount from 22.b. above.	c. The results of this procedure are reported in Exhibit A.

PROCEDURES	RESULTS
23. Using the General Conditions attachment in the contract documents, obtain the raw rates for the Construction Manager's personnel.	<ul> <li>Obtained the raw rates for the Construction Manager's personnel included in the General Conditions attachment in the contract documents.</li> </ul>
<ul> <li>a. Obtain from the Construction Manager a listing of the personnel that filled the positions listed in the General Conditions attachment.</li> </ul>	a. Obtained a listing of the personnel that filled the positions listed in the General Conditions attachment from the Construction Manger.
b. From the listing of Construction Manager personnel that filled the positions in the General Conditions attachment, choose a sample of at least 15 payroll entries and obtain documentation of the selected persons actual pay rate for the period selected.	b. From the listing of Construction Manager personnel entries, CRI chose a sample of 15 payroll entries and obtained the PR Time Card Entry List for each of the items selected to document the actual pay rates.
c. Compare the actual pay rate obtained in 23.b. above to the raw rate included in the General Conditions attachment.	c. The results of this procedure indicate the actual pay rate is less than the raw rate per the General Conditions attachment ("raw rate") in 13 of the 15 samples tested. Overall, the average actual pay rate is 22.5% under the raw rate for the samples selected. CRI did not see evidence OCPS was notified the labor rates paid were lower than the raw rates, in accordance with Section 5. A.1.d. of the Agreement.
24. Obtain, from OCPS and/or the Construction Manager, all of the Project's contingency logs and usage documents and inspect all contingency usage forms for OCPS's designated representative's signature of approval.	<ul> <li>Obtained the Project's contingency log and usage documents and observed that all contingency usage forms evidenced approval of an OCPS designated representative without exception.</li> </ul>
25. Compare the ending balances in the contingency funds, per the contingency logs obtained in 24. above, to the change order amount of the funds returning to OCPS, as obtained in 16. above.	<ul> <li>The remaining balances in the contingency funds were returned to OCPS in the final change order without exception.</li> </ul>
26. Obtain a listing of assets acquired by the Construction Manager for the Project and verify the assets were turned over to OCPS.	<ul> <li>Obtained a listing of assets which indicated the assets not consumed were transferred to another OCPS project or transferred to OCPS without exception. However, CRI noted that the listing stated that three assets were stolen.</li> </ul>
27. Obtain the Certificate of Substantial Completion, signed by the Architect, and compare the date of this document to the time requirements contained in the contract documents.	<ul> <li>Obtained the Certificate of Substantial Completion without exception. The substantial completion date, as reported on the Certificate, was compared to the time requirements contained in the contract documents without exception.</li> </ul>

PROCEDURES	RESULTS
28. Obtain the Certificate of Final Inspection, signed by the Architect, and compare the date of this document to the time requirements contained in the contract documents.	Obtained the Certificate of Final Inspection without exception. The final completion date, as reported on the Certificate of Final Inspection, indicated the Construction Manager achieved final completion 161 days after the contractually required date. Final completion is to be achieved within 120 days after the date of substantial completion, which for this Project was November 4, 2020. The Certificate of Final Inspection was signed by the Architect on April 14, 2021.
29. Utilizing the Certificate of Final Inspection obtained in 28. above, inspect the dates of the charges in the final job cost detail for recorded costs with dates subsequent to the date of the Certificate of Final Inspection.	<ul> <li>Inspected the dates of the charges in the final job cost detail for recorded costs with dates subsequent to the date of the Certificate of Final Inspection. None were noted.</li> </ul>
30. Obtain the SAP/Purchase Order reconciliation from OCPS and compare the guaranteed maximum price on the reconciliation to the guaranteed maximum price on the Construction Manager's final pay application, as noted in 5. above.	<ul> <li>Obtained the SAP/Purchase Order reconciliation from OCPS and agreed the guaranteed maximum price on the reconciliation to the guaranteed maximum price on the final pay application without exception.</li> </ul>

We were engaged by The School Board of Orange County, Florida, to perform this agreed-upon procedures engagement and conducted our engagement in accordance with attestation standards established by the American Institute of Certified Public Accountants. We were not engaged to and did not conduct an examination or review engagement, the objective of which would be the expression of an opinion or conclusion, respectively, on the final construction costs and the adjusted guaranteed maximum price. Accordingly, we do not express such an opinion or conclusion. Had we performed additional procedures, other matters might have come to our attention that would have been reported to you.

We are required to be independent of Williams Company Building Division, Inc. and to meet our other ethical responsibilities, in accordance with the relevant ethical requirements related to our agreed-upon procedures engagement.

This report is intended solely for the information and use of The School Board of Orange County, Florida, and is not intended to be and should not be used by anyone other than the specified party.

Orlando, Florida November 17, 2021

Can Rigge & Ingram, L.L.C.

## The School Board of Orange County, Florida Boone High School – On-Site Replacement Project (Replacement of Gymnasium)

## **Exhibit A – Project Costs**

## **Calculation of the final construction costs**

Calculation of adjusted final job costs:  Construction Manager job costs  Reduction for subcontractor labor rates in excess of	\$ 6,864,999
the rates included in the subcontract agreement	(341)
Remove charges for rental equipment insurance	(2,519)
Deduct actual small tools in excess of the not-to-exceed	(110)
Deduct actual temporary toilets in excess of the not-to-exceed	(3,747)
Adjusted final job costs	6,858,282
Original lump sum general conditions	692,403
Calculation of the construction management fee:	470.007
Original construction management fee	470,907 501
Adjustment to construction management fee for contingency use Reimbursement for material testing	(119)
Reinibulsement for material testing	471,289
	471,203
Final construction costs	\$ 8,021,974
Final construction costs  Calculation of adjusted guaranteed maximum price	\$ 8,021,974
Calculation of adjusted guaranteed maximum price	
Calculation of adjusted guaranteed maximum price  Original guaranteed maximum price	\$ 11,281,284
Calculation of adjusted guaranteed maximum price	
Calculation of adjusted guaranteed maximum price  Original guaranteed maximum price	\$ 11,281,284
Calculation of adjusted guaranteed maximum price  Original guaranteed maximum price Adjustments from change orders	\$ 11,281,284 (3,252,592)
Calculation of adjusted guaranteed maximum price  Original guaranteed maximum price Adjustments from change orders	\$ 11,281,284 (3,252,592)
Calculation of adjusted guaranteed maximum price  Original guaranteed maximum price Adjustments from change orders  Adjusted guaranteed maximum price  Construction costs, lesser of final construction costs and adjusted guaranteed maximum price	\$ 11,281,284 (3,252,592) \$ 8,028,692 \$ 8,021,974
Calculation of adjusted guaranteed maximum price  Original guaranteed maximum price Adjustments from change orders  Adjusted guaranteed maximum price  Construction costs, lesser of final construction costs and	\$ 11,281,284 (3,252,592) \$ 8,028,692
Calculation of adjusted guaranteed maximum price  Original guaranteed maximum price Adjustments from change orders  Adjusted guaranteed maximum price  Construction costs, lesser of final construction costs and adjusted guaranteed maximum price	\$ 11,281,284 (3,252,592) \$ 8,028,692 \$ 8,021,974